

Bridgewater Sanitary Sewer Upgrade

Insituform, Inc. was the low bidder on the project to line the 12,745 feet of existing 8" sewer main in Bridgewater. The sewer main was originally constructed with 8" clay tile which over the years had cracked in many places. These cracks allowed ground water to enter into the sewer system. Insituform has completed the lining process. ARS, Inc. was the low bidder to replace all service lines from the sewer main to each residence. These service lines were also letting too much water into the sewer system. Total cost of the Bridgewater Sanitary Sewer Project is estimated to be \$525,000. ARS, Inc. finished installing service lines to the residence in September. Due to the upgrades in this system, the effluent pumped to the lagoon is well within the parameters SIRWA was expecting.